

[Click Here To View Another Permit](#)

**PLEASE CONFIRM THAT THIS IS THE CORRECT PERMIT BEFORE SCHEDULING INSPECTIONS.**

**Permit Number:** R16-1463  
**Permit Type:** RESBLDG - BldgAlter - None  
**Address:** 611 W 11TH AVE APT 000001  
**Location:**  
**Work Description:** Unit (A) downstairs - replace electrical, plumbing, drywall, insulation, and bathroom fixtures. No structural changes - AJC  
**Parcel:** [00214368000](#)  
**Legal:** SOUTH ADDITION BLK 19 LT 11A G:1330  
**Status:** Issued

**Subpermit Applications**

Permit #	Work Type	Sub Worktype	Project Name	Status	View Permit
E16-1415	Electrical	New	Child of Bldg App R16-1463	Issued	<a href="#">Info/Reviews/Inspections</a>
M16-1325	Mechanical	New	Child of Bldg App R16-1463	Issued	<a href="#">Info/Reviews/Inspections</a>
P16-1307	Plumbing	New	Child of Bldg App R16-1463	Issued	<a href="#">Info/Reviews/Inspections</a>

**Inspections**

[Click Here to Add An Inspection Not Listed](#)

Inspection Type	Scheduled	Assigned To	Completed Date	Result	Schedule Inspection	Inspection No.
Final Structural					<a href="#">Schedule Inspection</a>	406493
Framing					<a href="#">Schedule Inspection</a>	406494
Insulation / Vapor Barrier					<a href="#">Schedule Inspection</a>	406495
Other Structural	11/2/2021	H.Kahlstrom	11/2/2021 10:17:54 AM	Approved	Completed	508592
Other Structural	3/14/2018	P.Calhoun	3/14/2018 1:40:23 PM	Correction	Completed	406496

**Reviews**

Review Type	Review Number	Completed by:	Completed Date:	Result	Comments
Storm Water	1	A.Cervenka	5/16/2016	NA	
Structural	1	A.Cervenka	5/16/2016	NA	

**Permit Contacts**

Type	Name	Phone	Email	Primary Permittee?
Property Owner	ENTSMINGER DEBRA A &			Y

**Change Orders**

Permit #	Work Type	Sub Worktype	Project Name	Status	View Change Order
X17-1307	BldgAlter	ChangeOrdr	Change Order of Bldg App R16-1463	Closed	<a href="#">Info/Reviews/Inspections</a>

[Click Here To View Another Permit](#)

Muni.org &gt; Departments &gt; Development Services&gt; Permit Information &amp; Inspection Request

[Click Here To View Another Permit](#)**PLEASE CONFIRM THAT THIS IS THE CORRECT PERMIT BEFORE SCHEDULING INSPECTIONS.****This Permit is a Subpermit of Permit [R16-1463](#)****Permit Number:** P16-1307**Permit Type:** RES - Plumbing - New**Address:** 611 W 11TH AVE APT 000001**Location:****Work Description:** Unit (A) downstairs - replace electrical, plumbing, drywall, insulation, and bathroom fixtures. No structural changes - AJC**Parcel:** [00214368000](#)**Legal:** SOUTH ADDITION BLK 19 LT 11A G:1330**Status:** Issued

## Subpermit Applications

### Inspections

[Click Here to Add An Inspection Not Listed](#)

Inspection Type	Scheduled	Assigned To	Completed Date	Result	Schedule Inspection	Inspection No.
Final Plumbing					<a href="#">Schedule Inspection</a>	<a href="#">607065</a>
Other - Plumbing					<a href="#">Schedule Inspection</a>	<a href="#">607068</a>
Plumbing Rough					<a href="#">Schedule Inspection</a>	<a href="#">684182</a>
Plumbing Rough	9/22/2021	K.Hanson	9/22/2021 10:54:41 AM	Partial	Completed	<a href="#">676712</a>
Plumbing Rough	8/12/2021	K.Hanson	8/12/2021 12:01:04 PM	Partial	Completed	<a href="#">607066</a>
Temp Electric					<a href="#">Schedule Inspection</a>	<a href="#">406492</a>
Underground Plumbing					<a href="#">Schedule Inspection</a>	<a href="#">607067</a>
Underground Plumbing	3/12/2019	K.Hanson	3/12/2019 2:03:57 PM	Approved	Completed	<a href="#">554252</a>
Underground Plumbing	3/1/2019	K.Hanson	3/1/2019 11:51:47 AM	Correction	Completed	<a href="#">554244</a>

## Reviews

### Permit Contacts

Type	Name	Phone	Email	Primary Permittee?
Property Owner	ENTSMINGER DEBRA A &			Y

## Change Orders

[Click Here To View Another Permit](#)

Muni.org > Departments > Development Services> Permit Information & Inspection Request

[Click Here To View Another Inspection](#)

**Inspection #:** 676712

**Inspection Type:** Plumbing Rough

**Inspector:** K.Hanson

**Result:** Partial

**Comment:** Partial Plumbing Rough - Approved DWV/water rough & tests approved serving 2-shower valves & 1-kitchen sink, underfloor DWV rough & test serving existing 1-kitchen sink, 1-washerbox, 1-shower & 1-WC, OK to cover. See correction.

**Inspection Corrections**

Date	Status	Code	Description	Ref	Location	Comments
9/22/2021	Transfer	PlumbRgh5	Shower Pan Test	Shower pan liner must be tested and approved prior to covering-UPC 408.7.1	2-main floor showerpans	

Muni.org > Departments > Development Services> Permit Information & Inspection Request

[Click Here To View Another Permit](#)

**PLEASE CONFIRM THAT THIS IS THE CORRECT PERMIT BEFORE SCHEDULING INSPECTIONS.**

**This Permit is a Subpermit of Permit [R16-1463](#)**

**Permit Number:** E16-1415

**Permit Type:** RES - Electrical - New

**Address:** 611 W 11TH AVE APT 000001

**Location:**

**Work Description:** Unit (A) downstairs - replace electrical, plumbing, drywall, insulation, and bathroom fixtures. No structural changes - AJC

**Parcel:** [00214368000](#)

**Legal:** SOUTH ADDITION BLK 19 LT 11A G:1330

**Status:** Issued

## Subpermit Applications

### Inspections

[Click Here to Add An Inspection Not Listed](#)

Inspection Type	Scheduled	Assigned To	Completed Date	Result	Schedule Inspection	Inspection No.
Electrical Rough					<a href="#">Schedule Inspection</a>	607057
Electrical Rough	4/16/2020	O.Burbridge	4/16/2020 10:47:46 AM	Partial	Completed	607043
Electrical Rough	4/7/2020	E.Widman	4/7/2020 9:58:02 AM	Correction	Completed	554279
Electrical Rough	3/1/2019	O.Burbridge	3/1/2019 2:11:16 PM	Partial	Completed	554178
Electrical Service					<a href="#">Schedule Inspection</a>	607059
Electrical Temporary					<a href="#">Schedule Inspection</a>	607058
Final Electrical					<a href="#">Schedule Inspection</a>	607056
Temp Electric					<a href="#">Schedule Inspection</a>	406490
Uffer Ground					<a href="#">Schedule Inspection</a>	607060

## Reviews

### Permit Contacts

Type	Name	Phone	Email	Primary	Permittee?
Property Owner	ENTSMINGER DEBRA A &				Y

## Change Orders

[Click Here To View Another Permit](#)

Muni.org > Departments > Development Services> Permit Information & Inspection Request

[Click Here To View Another Inspection](#)

**Inspection #:** 607043  
**Inspection Type:** Electrical Rough  
**Inspector:** O.Burbridge  
**Result:** Partial  
**Comment:** corrections made electrical rough in approved

### Inspection Corrections

Date	Status	Code	Description	Ref Location	Comments
4/7/2020	Corrected	01	See inspection comments	Nail plates where holes or notches are within 1-1/4" of stud face.	
4/7/2020	Corrected	01	See inspection comments	Raceway required to heated floor in bathrooms.	
4/7/2020	Corrected	01	See inspection comments	Permit not issued. Get permit fully issued prior to next inspection. R permit onsite.	
4/7/2020	Corrected	01	See inspection comments	Minimum kitchen receptacle spacing required at counters. Ensure not more that 6 receps per kitchen small appliance circuit.	
4/7/2020	Corrected	01	See inspection comments	Throughout	Make up boxes ready for devices.
4/7/2020	Corrected	01	See inspection comments	Temp wiring, construction power.	NM cables required to be in boxes and made up ready for devices.
4/7/2020	Corrected	01	See inspection comments	Bathrooms. Verify circuits for bathroom are 20 amp, separate circuit for receptacles or serves single bathroom.	
4/7/2020	Corrected	01	See inspection comments	Throughout. Seal single gang boxes.	

[Click Here To View Another Permit](#)

**PLEASE CONFIRM THAT THIS IS THE CORRECT PERMIT BEFORE SCHEDULING INSPECTIONS.**

**This Permit is a Subpermit of Permit [R16-1463](#)**

**Permit Number:** M16-1325  
**Permit Type:** RES - Mechanical - New  
**Address:** 611 W 11TH AVE APT 000001  
**Location:**  
**Work Description:** Unit (A) downstairs - replace electrical, plumbing, drywall, insulation, and bathroom fixtures. No structural changes - AJC  
**Parcel:** [00214368000](#)  
**Legal:** SOUTH ADDITION BLK 19 LT 11A G:1330  
**Status:** Issued

**Subpermit Applications**

**Inspections**

[Click Here to Add An Inspection Not Listed](#)

Inspection Type	Scheduled	Assigned To	Completed Date	Result	Schedule Inspection	Inspection No.
Final Mechanical					<a href="#">Schedule Inspection</a>	607061
Mechanical Rough					<a href="#">Schedule Inspection</a>	607062
Mechanical Rough					<a href="#">Schedule Inspection</a>	554243
Mechanical Rough	3/1/2019	K.Hanson	3/1/2019 11:36:41 AM	Correction	Completed	466635
Mechanical Rough	7/31/2017	Y.Dovba	7/31/2017 2:36:55 PM	Correction	Completed	406491
Other - Mechanical					<a href="#">Schedule Inspection</a>	607064
Radiant Tubing Rough					<a href="#">Schedule Inspection</a>	607063

**Reviews**

**Permit Contacts**

Type	Name	Phone	Email	Primary Permittee?
Property Owner	ENTSMINGER DEBRA A &			Y

**Change Orders**

[Click Here To View Another Permit](#)

Muni.org > Departments > Development Services> Permit Information & Inspection Request

[Click Here To View Another Inspection](#)

**Inspection #:** 466635

**Inspection Type:** Mechanical Rough

**Inspector:** K.Hanson

**Result:** Correction

**Comment:** Partial Mechanical Rough - Approved To include the install of 2-bathfans w/ related duct & terminations, boilers installed, venting incomplete, rangehood venting incomplete. 2-corrections addressed, DVFP framing incomplete on 1st fl, do not cover until inspection has been performed.

### Inspection Corrections

Date	Status	Code	Description	Ref	Location	Comments
7/31/2017	Corrected	MechRgh	See comments	See Inspector Comments	Dryer exhaust ducting.	Per 2012 IMC section 504.4 all dryer ducting must be assembled with listed tape only and no screws.
7/31/2017	Transfer	DVFPrough5	Framing	Fireplace is not framed-in, frame-in and call for inspection prior to covering	DVFP B-vent framing at all fire places.	Per manufactures intructions. B-vents must be framed with a minimum of 1" clearance to combustible.
7/31/2017	Corrected	DVFPrough4	CSST Protection	CSST is not protected through appliance jacket	CSST supplying DVFP	Per CSST manufactures instructions. CSST must be sleeved through fire palce jacket.

[Click Here To View Another Permit](#)

**PLEASE CONFIRM THAT THIS IS THE CORRECT PERMIT BEFORE SCHEDULING INSPECTIONS.**

**This Permit is a Subpermit of Permit [R16-1463](#)**

**Permit Number:** X17-1307  
**Permit Type:** RESBLDG - BldgAlter - ChangeOrdr  
**Address:** 611 W 11TH AVE APT 000001  
**Location:**  
**Work Description:** CHANGE ORDER TO REPAIR NOTCHED JOISTS. REMOVE LOAD BEARING WALL - MJD  
**Parcel:** [00214368000](#)  
**Legal:** SOUTH ADDITION BLK 19 LT 11A G:1330  
**Status:** Closed

**Subpermit Applications**

**Inspections**

**Reviews**

Review Type	Review Number	Completed by:	Completed Date:	Result	Comments
Structural	2	R.Wehr	6/12/2017	Approved	<a href="#">View Comments</a>
Structural	1	R.Wehr	5/15/2017	Correction	<a href="#">View Comments</a>

**Permit Contacts**

Type	Name	Phone	Email	Primary Permittee?
Property Owner	ENTSMINGER DEBRAA &			Y

**Change Orders**

[Click Here To View Another Permit](#)